



la marzocco

HOME

preventative maintenance checklist gs3 12 month

date purchased:

machine model:


serial number:

- Clean and back flush machine
- Replace group gaskets 8mm (H3001) 9mm (H3002)
- Replace diffuser screens (F304001)
- Replace portafilter baskets Basket type
- Inspect group valve operation Replaced Acceptable
- Test all switches for proper operation Replaced Acceptable
- Test flow rate (0.6mm restrictor = 250mls in 30 seconds)
- Test brew temperature setting Desired | 92-96°celsius Current
- Test brew pressure setting Desired | 9 bar Current
- Clean auto fill probe
- Replace steam boiler vacuum breaker valve (L19301)
- Test auto fill valve for proper operation Replaced Acceptable
- Replace pressure safety valve (B2025)
- Inspect drain system
- Test water with La Marzocco Water Test Kit (F9000)

If AV model: Test shot volumes Test flow meters for correct resistance

If MP model: Rebuild MP valve (SA60001K)

notes:



Unit 1b, 32 Ralph Street, Alexandria. NSW 2015

Phone: 02 8396 6199

email: home.australia@lamarzocco.com