



la marzocco

HOME

preventative maintenance checklist linea mini 12 month

date purchased:

machine model:

serial number:

- Clean and back flush machine
- Replace group gaskets 8mm (H3001) 9mm (H3002)
- Replace diffuser screens (F304001)
- Replace portafilter baskets
- Inspect group valve operation Replaced Acceptable
- Clean restrictor
- Test all switches for proper operation Replaced Acceptable
- Test flow rate (0.8mm restrictor = 400mls in 30 seconds)
- Test brew temperature setting Desired | 92-96°celsius Current
- Test brew pressure setting Desired | 9 bar Current
- Test and Clean Water level probe (LA052)
- Replace steam boiler vacuum breaker valve (L19301)
- Replace pressure safety valve (B2025)
- Inspect drain system
- Test water with La Marzocco Water Test Kit (F9000)

